



Tom Buckleman

Manager of Complex Construction
National Grid

National Grid
175 East Old Country Road
Hicksville, NY 11801

If you would like to speak to the person listed above, please request contact information from acc-info@asplundh.com.

Project Type

Transmission Gas Main - Flanders, New York

Scope

Install 10,700 feet of 350 psi 16" steel transmission gas main.

Description

- Fabricate 10,700 feet 16" steel pipeline.
- Excavate and install 10,700 feet 16" steel pipeline.
- Installed 10 - inline 16" valves with associated purges.
- Hydrostaticly tested entire pipeline at 1.5 times operating pressure or 525 psi.
- Smart Pigged entire pipeline and provided results to National Grid.
- Completed all live gas connections
- Odorize pipeline and put into service
- Provided all as-built CAD drawings, including GPS coordinates to every weld.
- Turned active pipeline over to National Grid.
- Completed all permanent restoration to roadways and sidewalks.

Project Results

Completed this project safely, ahead of the original schedule, under budget and with positive feedback from the customer.

Project Completion

November 2016